

OL/NBPO WEEKLY REPORT - PERIOD ENDING 9 JULY 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

yes *
STAT
yes
STAT
STAT
a. On 30 June 1986, a workman employed on the New Headquarters Building construction project by the Keener Company ^{Received a fractured hip} was seriously injured when a large precast concrete panel fell on him. At the time, the individual was attempting to position the panel on a column in the fourth floor lobby area of the New Headquarters Building. The New Building Project Office Site Security Staff provided immediate assistance and arranged expeditious entry for the local rescue squad.

The workman was operated on and is expected to be released from the hospital this week.
b. The latest New Building Project Office monthly site security costs for 56 independent contractors totaled \$110,950.00. This is the highest four-week cost incurred to date. ~~This is the largest number of security monitors employed to date,~~ and is consistent with the daily average of approximately 500 construction workers on site.

yes
STAT
STAT
c. Paving for the rerouting of Route 123 gate traffic has been started. ~~The New Headquarters Building project contractor has committed to be prepared for the rerouted traffic by 18 July.~~ Traffic will begin using the temporary roadway on 21 July, and will continue to do so for ^{approximately} 60 days ~~or so~~ while the contractor finishes construction of a concrete canopy over all Route 123 roadway entrance and exit lanes.

3. Events Anticipated During the Coming Week:

yes *
STAT
STAT
a. The New Building Project Office (NBPO), OL, contractor working on repaving is now in the process of striping the new parking lanes in the second part of the South Parking Lot. This portion of the lot, containing approximately 350 parking spaces, will be turned back for employee use on 14 July. ~~On July 14,~~ the contractor will begin work on repaving the last third of the South Lot. The BP-4 contractor will also be in on Saturday and Sunday 12 and 13 July ^{make site modifications to} to remove many of the trees in the North Parking Lot. This action is necessary to provide for the realignment of the North Lot ring road.

Chief, New Building Project Office

D/OL
C/FMD/OL